

**Sewer Separation Project  
Construction Update  
For The Week of October 3<sup>rd</sup> – October 10th**

## **NOTICE**

**Port Clinton Road (CR 117) will be CLOSED TO ALL THRU TRAFFIC beginning Monday, Oct. 3<sup>rd</sup> and will remain closed for 60 days.**

### **Phase II (Areas and Streets south of US Route 20)**

#### **Crew #4**

- Rough grading and filling to continue, weather permitting. This includes filling behind curbs, sidewalks, etc.
- Preparation for concrete flatwork (sidewalks, curbs, etc.) also to be addressed with the concrete subcontractor coming in on Wed. 10/5, weather permitting.

### **Phase II**

- Asphalt preparation to begin on Monday, 10/3 for all areas south of US Rt. 20 with asphalt milling to begin 10/4 and asphalt trench patching the remainder of the week.
- Miscellaneous sanitary laterals will be run intermixed with the asphalt prep work as time allows.

### **Phase III**

- Installation of the new sanitary sewer main. Road closures will be from 6:00am – 6:00pm Monday – Friday.

### **Phase IV**

#### **Crew # 1**

- Mainline sanitary sewer construction will continue with the removal and replacement of the River interceptor sewer, beginning west of Grande Ave on Fort Findlay Road and proceed east toward the fire station, river levels permitting.
- Mainline sewer construction will continue through the week. Sanitary laterals crossing the road will be installed should the river levels not permit the sanitary mainline installation.

**Fort Findlay Road will remain closed to thru traffic from 6:00am to 6:00pm**

Please note that all sidewalks will be open in all areas.

**All schedules will be weather permitting**

If you have any questions or concerns regarding the information provided in this update, please contact Kris Gerwin at 419-849-3031 or [krisg@woodville.net](mailto:krisg@woodville.net). Underground Utilities Inc. will then be contacted for an answer or solution.