

**Sewer Separation Project  
Construction Update  
For The Week of September 26th – September 30th**

## **NOTICE**

**It is anticipated that St. Rt. 105 (Water Street) will be completed and open by September 30<sup>th</sup>, weather permitting. Until then it still remains CLOSED TO ALL THRU TRAFFIC until then.**

### **Phase I (Areas and Streets north of US Route 20)**

#### **Crew #4**

- Restoration continues, weather permitting. This would include topsoil placement, seeding and laying of straw.

### **Phase II (Areas and Streets south of US Route 20)**

#### **Crew #4**

- Rough grading and filling to continue, weather permitting. This would include filling behind curbs, sidewalks, etc. Should weather not be cooperative, concrete flatwork would be addressed along US Rt. 20 from Elm Street to St. Rt. 105 (Pemberville Rd.).

### **Phase I & III**

#### **Crew #2**

- St. Rt. 105 (Water Street) pavement preparation for asphalt placement continuing throughout the week, with asphalt placement being completed from First Street to the northern corporation limit, weather permitting.

### **Phase IV**

#### **Crew # 1**

- Mainline sanitary sewer construction will continue with the removal and replacement of the River interceptor sewer, beginning east of Grande Ave on Fort Findlay Road and proceed west toward Cherry/Lueke Streets and Borcharding Road, river levels permitting.
- Mainline sewer construction will continue through the week.

**Fort Findlay Road will remain closed to thru traffic from 6:00am to 6:00pm**

### **Phase IV**

Lining subcontractors will continue their work adjacent to the Portage River north of US Rt. 20.

Please note that all sidewalks will be open in all areas.

**All schedules will be weather permitting**

If you have any questions or concerns regarding the information provided in this update, please contact Kris Gerwin at 419-849-3031 or [krisg@woodville.net](mailto:krisg@woodville.net). Underground Utilities Inc. will then be contacted for an answer or solution.