

**Sewer Separation Project
Construction Update
For The Week of August 1st – 5th**

NOTICE

Water St. (St. Rt. 105) from RT 20 to the easterly corporation line will remain **CLOSED** to thru traffic beginning Monday, July 25th for a period of 30 days to allow for sanitary mainline and lateral sanitary sewer construction, including pavement restoration.

Phase II

Crew #2

- Sanitary lateral sewer construction will begin and continue on Riverside Dr. and remain in that area the entire week.
- Construction will begin on the south side of the circular drive and proceed in a counterclockwise direction.

Phase III

Crew #3

- Sanitary sewer mainline construction will continue east on Water St. (St. Rt. 105)

As a result, St. Rt. 105 will continue to be closed to thru traffic until pavement restoration is complete.

Phase IV, II

- Beginning Monday, Aug. 1st, mainline sanitary sewer construction will begin at about the intersection of Walnut St and the Portage River. Referenced work will include the removal and replacement of the River interceptor sewer (Phase IV work), river levels permitting. In case of high river levels, this crew will continue sanitary lateral installation on Erie & College Sts, east and west of Pemberville Rd (St. Rt. 105).

No support utility crews will be working in conjunction with mainline sanitary crews throughout the week.

All sidewalks will be open

All schedules will be weather permitting

If you have any questions or concerns regarding the information provided in this update, please contact Kris Gerwin at 419-849-3031 or krisg@woodville.net. Underground Utilities Inc. will then be contacted for an answer or solution.