

**Sewer Separation Project
Construction Update
For The Week of September 12th – September 16th**

NOTICE

Water St. (St. Rt. 105) from RT 20 to the easterly corporation line has been **extended for 30 days** and will remain **CLOSED to all thru traffic** until pavement restoration is complete, currently anticipated to be September 30th, 2011.

Phase I & III

Crew #4

- Trench compaction will continue on St. Rt. 105 (Water St.), north of US Rt. 20 in preparation for concrete flatwork and asphalt placement.

Phase II

Crew #2

- Sanitary sewer mainline and lateral construction will continue along US Rt. 20 from Elm St to St. Rt. 105 (Pemberville Rd) beginning at the intersection of Elm St and US Rt 20. The southern eastbound traffic lane will be closed to allow the Contractor to access to the site.
The sidewalk in this area (from Elm St to St. Rt. 105 will be closed to all pedestrians.

Phase IV

Crew #1

- Mainline sanitary sewer construction will continue with the removal and replacement of the River interceptor sewer, beginning east of Grand Ave on Fort Findlay Rd and proceed west toward Cherry/Lueke Sts and Borcharding Rd, river levels permitting. Fort Findlay Rd will remain closed to thru traffic from 6:00am – 6:00pm.

Phase IV

Lining subcontractors will continue their work adjacent to the Portage River north of US Rt. 20.

Please note that all sidewalks will be open in all areas with the **exception** of Pemberville Rd (St. Rt. 105) at US Rt. 20 on the west side of the Village, which will be closed to all pedestrian traffic.

All schedules will be weather permitting

If you have any questions or concerns regarding the information provided in this update, please contact Kris Gerwin at 419-849-3031 or krisg@woodville.net. Underground Utilities Inc. will then be contacted for an answer or solution.