

**THE VILLAGE OF WOODVILLE
SANITARY SEWER TAP PERMIT**

ACCOUNT NO. _____

SERVICE ADDRESS: _____

PROPERTY OWNER: _____

BILLING ADDRESS: _____

TYPE OF SERVICE/TAP SIZE

_____ SINGLE FAMILY RESIDENCE

_____ MULTI FAMILY RESIDENCE, NO. OF UNITS _____

_____ COMMERCIAL, TYPE _____

_____ INDUSTRIAL, TYPE _____

_____ OTHER (DESCRIBE) _____

The undersigned hereby makes application for permit to the Village of Woodville for a sanitary sewer tap to serve the location and facility described above. The applicant agrees to the following terms and conditions:

1. Abide by all the rules and regulations, maintenance and user charges that are established by the Village of Woodville - Ordinance 10-2011.
2. This permit is valid only for the above described facility and type of service and should additional or new facilities be constructed a new tap permit must be acquired.
3. Install the building sewer at his expense and in accordance with the attached standards and specifications and to notify the Village of Woodville before backfilling any portion of the building sewer line for inspection.
4. At no time, to assert or to attempt to assert any claim hereunder against the Village of Woodville for loss or damages which may result from, or in connection with the malfunction of the Village sewer facilities.

Signed this _____ day of _____, _____.

APPLICANT: _____

ADDRESS: _____

PHONE NO: _____

SIGNATURE: _____

Property Owner

SIGNATURE: _____

Contractor

APPROVED BY: _____ DATE: _____
Village of Woodville



NOTE: This permit may be submitted by your contractor at the time of inspection.

WOODVILLE EXISTING UTILITY LOCATION FORM

OWNER/OCCUPANT NAME: _____ DATE OF LOCATION: ____/____/____

ADDRESS: _____ PREPARED BY: _____

PHONE (OPTIONAL): 419-____-____



RESIDENCE OR ESTABLISHMENT

SIDEWALK

STREET

SANITARY—TYPE OF PIPE: _____ SIZE: _____ LENGTH OF SERVICE: _____ RECORDED DEPTH: _____

OBSERVED CONDITION: _____

WATER — TYPE OF PIPE: _____ SIZE: _____ LENGTH OF SERVICE: _____ RECORDED DEPTH: _____

OBSERVED CONDITION: _____

COMMENTS/DESCRIPTION: _____

PREPARER'S SIGNATURE: _____ DATE: _____

CHECKLIST FOR SEWER LATERAL INSPECTIONS

- TYPE OF PIPE – PRESSURE RATED
 - SDR35
 - SCHEDULE 40 GLUED FITTINGS
 - 100 PSI RATED MINIMUM

- BACKFILL – DIRT

- PIPE BEDDED IN STONE, IS ACCEPTED BUT MUST HAVE A 3'CLAY DAM SOMEWHERE THROUGH OUT THE TRENCH

- REINFORCED FERNCO AT HOUSE

- SCHED. 40 SLIP FIT AT LATERAL TIE-IN
 - 6 X 4 BUSHING
 - 4" SLIP FIT

- CLEANOUT IS REQUIRED ON NEW INSTALLATIONS
 - AT HOUSE – PREFERRED
 - EVERY 100' INTERVALS MINIMUM

- VILLAGE EMPLOYEE WILL NOT ENTER TRENCH, (I.E. TO CHECK GRADE ON PIPE)

- RESIDENT TO REMOVE SIDEWALK – ONE SECTION OR UP TO 6' OPENING BACKFILL WITH PREMIUM STONE (6, 8 OR 57, 304 OR 411'S) STONE AT SURFACE

- NO CONCRETE WASTE WILL BE ACCEPTED BY THE VILLAGE

- VILLAGE WILL REPLACE SIDEWALK